



D) Engineering Department

Engineering Section Works basically for:

- 1) Construction of new projects such as Export Facility Centers, Flower Export Facility Center and Modern Markets for Fruits and vegetables. Also for regular maintenance of existing Export Facility Centers.
- 2) Scrutiny of loan proposals received from all APMCs for their developmental works. These developmental works includes basic infrastructure which are of non-productive nature such as development of APMC area, Compound Wall, Water supply, Toilet block, Auction hall, Gutter, Roads, Canteen, Farmers Rest House and productive nature such as Godowns, Cold Storages, Cattle Markets etc.
- 3) Scrutiny of construction proposals received from all APMCs under Section 12(1).

Works carried out by engineering section in reported year are as below -

- A) MSAMB has maintained the following facility works which includes Grading-Packing Hall, Precooling, Cold Storage, Ripening Chambers etc. during this reporting year.
- 1) Export Facility Center for Mango at Jalna, Dist. Jalna.
 - 2) Export Facility Center for Alphanso Mango at Nachane, Dist. Ratnagiri.
 - 3) Export Facility Center for Alphanso Mango at Jamsande, Dist. Sindhudurg.
 - 4) Export Facility Center for Banana at Basmat, Dist. Hingoli.
 - 5) Export Facility Center for Banana at Savda, Dist. Jalgaon.
 - 6) Export Facility Center for Orange at Karanja, Dist. Wardha.
 - 7) Export Facility Center for Agriculture Produce at Indapur, Dist. Pune.
 - 8) Ice making Cold Storage at Indapur, Dist. Pune.
 - 9) Export Facility Center for Keshar Mango at Latur, Dist. Latur.
 - 10) Export Facility Center for Pomegranate at Baramati, Dist. Pune.
 - 11) Export Facility Center for Onion, Grapes and Pomegranate at Kalvan, Dist. Nashik.

During the above mentioned reporting year maintenance of the above Facility Center is carried out throughout the year.

B) With Financial Aid from APEDA, New Delhi and subsidy from RKVY scheme, the Marketing Board has constructed various facilities. For the construction of these facilities, the Marketing Board received the subsidy of about 75% of the Project Cost. Following Facility Centers are constructed during the Reporting Year.

1) Export Facility Centers:

- i) Irradiation Project at Vashi, Navi Mumbai. (RKVY+ APEDA)
 - Radiation Source: Cobalt 60 source with the intensity of 300 Kg. Curie.
 - Radiation Unit- for mango 5 MT per hour, Pre-cooling Unit – 1no. with capacity of 5 MT per cycle of 6 hour, Cold Storage Unit – 4 units of 25 MTs per day,



- Radiation processing hall of about 8200 sq. ft., Pre-cooling, cold storage, processing hall of about 4600 sq.ft.
- Sanctioned Tender Cost Rs.2936.01 lakhs.
 - The project is in final stage.
- ii) Export Facility Center for Fruits and Vegetables at Khadkewake, Dist. – Ahmednagar. (RKVY)
- Government handed over the land to Pravara Sanstha at Khadkewake, Taluka-Rahata, Dist. Ahmednagar, bearing S.No.416. The total land is about 13.02 ha. Out of this for this project 5 acre is handed over. The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 2 nos. of 50 MT. and 2 Nos. of 25 MT. with a Grading – packing hall, plant machinery and site development activity.
 - Sanctioned Tender Cost Rs.646.63 lakhs.
 - The project completed & handing over procedure is in progress.
- iii) Export Facility Center for Keshar Mango at Beed, Dist. Beed. (RKVY)
- APMC, Beed handed over the land within the premises for the construction of this project.
 - The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 2 Nos. of 25 MT., Ripening Unit- 1 no. of 25 MT per cycle with a Grading – packing hall, plant machinery, road and site development activity.
 - Sanctioned Tender Cost Rs. 549.44 lakhs.
 - The project completed & handing over procedure is in progress.
- iv) Export Facility Center for Banana at Indapur, Dist. Pune. (RKVY)
- APMC, Indapur handed over the land within the premises for the construction of this project, this project also include the Farm Packhouse at Akluj, Dist. Solapur and Walchandnagar, Dist. Pune.
 - The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 2 Nos. of 25 MT., Ripening Unit- 1 no. of 25 MT per cycle with a Grading – packing hall, plant machinery and site development activity.
 - Sanctioned Tender Cost Rs. 809.78 lakhs.
 - The project is in final stage.
- v) Export Facility Center for Pomogranate at Atpadi, Dist. Sangli. (RKVY)
- APMC, Atpadi handed over the land bearing Gut No.37145 within the premises for the construction of this project.
 - The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 2 Nos. of 25 MT., Ripening Unit- 1 no. of 25 MT per cycle with Pack house, Plant room, Ante



room, Dispatch & Receiving platform, D.G.Set, Transformer , Store room, Toilet block, road and site development activity.

- Sanctioned Tender Cost Rs. 512.47 lakhs.
- The project is in final stage.

vi) Export Facility Center for Onion, Pomegranate and Grapes at Chandwad, Dist. Nashik. (APEDA)

- APMC, Chandwad handed over the land beside Manmad rode for the construction of this project.
- The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 2 Nos. of 25 MT., Ripening Unit- 1 no. of 25 MT per cycle with a Plant room, Ante room, Dispatch & Receiving platform, D.G.Set, Transformer , Store room, Toilet block, road and site development activity with Onion Storage Structures – 10 nos. with a capacity of 50 MTs each.
- Sanctioned Tender Cost Rs. 730.34 lakhs.
- The project is in final stage.

v) Orange Export Facility Center, Warud, Dist.Amaravati (RKVY)

- Land made available by Dr. Panjabrao Deshmukh Krushi Prakriya Sanstha at MIDC, Warud for the construction of this project.
- The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT per cycle of 6 hours, Cold Storage Unit- 1 Nos. of 25 MT., Grading – packing hall with 2 MT per 1 hour Capacity , Pack house, plant & machinery, Staff Quarter, Road and site development activity
- Sanctioned Tender Cost Rs. 860.29 lakhs.
- The project is in Progress.

2) Export Facility Centers for Flowers:

i) **Project at Mohadi, Dist. Nashik (RKVY)**

- APMC, Dindori handed over the land bearing Gut No.1286, of about 2 acre for the construction of this facility.
- The project includes the following components – Pre-cooling Unit – 2 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 4 Nos. of 25 MT., with Pack house, Plant room, Ante room, Dispatch & Receiving platform, D.G.Set, Transformer , Store room, Toilet block, road and site development activity.
- Sanctioned Tender Cost Rs. 554.77 lakhs.
- The project completed& handing over procedure is in progress.



ii) Project at Talegaon, Dabhade, Dist. Pune (APEDA)

- MIDC, Talegaon Dabhade handed over the land of about 2 acre for the construction of this facility.
- The project includes the following components – Pre-cooling Unit – 2 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 4 Nos. of 25 MT., with Pack house, Plant room, Ante room, Dispatch & Receiving platform, D.G.Set, Transformer , Store room, Toilet block, road and site development activity.
- Sanctioned Tender Cost Rs. 716.00 lakhs.
- The project completed & miscellanies works such as external electrification & fire fighting in progress.

iii) Project at Satara (RKVY)

- Ajinkyatara Shetkari Sahakari Phale, Phule Va Bhajipala Kharedi Vikri Sanstha, Satara made available the Land at MIDC, Satara and handed over the land for the construction of this facility.
- The project includes the following components – Pre-cooling Unit – 2 No. with the capacity of 5 MT per cycle of 6 hours, Cold Storage Unit- 4 Nos. of 25 MT., with Pack house, Plant room, Ante room, Dispatch & Receiving platform, D.G.Set, Transformer , Store room, Toilet block, road and site development activity.
- E-Tender procedure is in progress.

3) Modern Market Facility Centers for Fruits and Vegetables:

- This project is under development at 20 various places in the State of Maharashtra.
- The project includes the following components – Pre-cooling Unit – 1 No. with the capacity of 5 MT. per cycle of 6 hours, Cold Storage Unit- 1 Nos. of 25 MT., with Pack house, Plant room, Ante room, Dispatch & Receiving platform, D.G. Set, Transformer , Store room, Toilet block, road and site development activity.
- The land is handed over by concerned APMC / Co-operative Society correspondingly.
- All Projects nearly completed & handing over procedure is in progress for various projects.

Maharashtra State Agricultural Marketing Board, Pune
Annual Report, Year 2013-2014



Rs. In Lakhs

Sr.	Place of project	Project Cost	Current Status of Work
1.	Ghansavangi	302.30	Civil Work with internal electrification is completed. Machinery installation and external electrical work is in progress. Facility handing over in progress.
2.	Kalmanuri	285.48	Load Test completed on DG Set. Work is completed MSEDCL external electrical work in progress. Facility handing over in progress.
3.	Karmad	284.21	Civil work is completed. Machinery installation and external electrical work in progress.
4.	Rajgurunagar	301.35	External electrical work is completed. Civil and electromechanical work in final stage. Load Test completed.
5.	Masur	305.27	Load Test completed on DG Set. MSEDCL external electrical work completed. Facility handing over in progress.
6.	Majalgaon	277.13	Load Test completed on DG Set. MSEDCL external electrical work completed. Facility handing over in progress.
7.	Ardhapur	289.97	Load Test completed on DG Set. MSEDCL external electrical work completed. Facility handing over in progress.
8.	Yaval	291.04	Load Test completed on DG Set. MSEDCL external electrical work in progress. Facility handing over in progress.
9.	Pulgaoan - Wardha	299.06	Civil work completed. Machinery installation work is in progress. MSEDCL external electrical work in progress. No Load test incomplete.
10.	Chandur Railway	285.78	No Load Test completed on DG Set. MSEDCL external electrical work completed.
11.	Loni	279.99	Civil work and Machinery installation work is in progress. MSEDCL external electrical work in progress.
12.	Shirpur	283.55	No Load Test completed on DG Set. MSEDCL external electrical work completed. Facility handing over in progress.
13.	Deolgaon Raja	297.57	Load Test completed on DG Set. MSEDCL external electrical work completed. Facility handing over in progress.



Sr.	Place of project	Project Cost	Current Status of Work
14.	Bhivapur	298.01	No Load Test completed on DG Set., Load Test incomplete, MSEDCL external electrical work completed. Facility handing over in progress.
15.	Palghar	295.00	Civil and electromechanical work in final stage. No external electrical work tender process due to delay in building permission.
16.	Thangaon	295.22	Civil and electromechanical work completed. No Load Test completed on DG Set., Load Test incomplete, MSEDCL external electrical work completed. Facility handing over in progress.
17.	Mohadi	287.03	Civil and electromechanical work completed. No Load Test completed on DG Set., Load Test incomplete, MSEDCL external electrical work completed. Facility handing over in progress.
18.	Talsande	303.06	Civil and electromechanical work completed. No Load Test completed on DG Set., Load Test incomplete, MSEDCL external electrical work Tender in process. Facility handing over in progress.
19.	Barshi	295.36	Civil and electromechanical work completed. Load Test completed, MSEDCL external electrical work completed. Facility handing over in progress.
20.	Mhaswad	00	E-Tendering work in progress.

C) Development of Marketing Infrastructures in the APMCs of Left Wing Extremists Activities affected Districts

The objectives of this project are as follows:

- Projects will benefit by way of giving financial empowerment to tribal farmers of Left Wing Extremist Affected districts.
- Financial stability will demotivate Extremist Movement.
- Will enable the markets to handle peak arrival of produce efficiently.
- Increased operational efficiency will bring about reductions in marketing costs.
- Projects will also improve hygiene and sanitary conditions in the market yard which will reduce the undue wastage of agricultural produce.

In the first stage the following 11 APMCs main market and some of their sub-markets from the Gadchiroli, Chandrapur and Gondia districts are covered

Maharashtra State Agricultural Marketing Board, Pune
Annual Report, Year 2013-2014



Sr.	District	Name of the	Sanctioned Cost	Sanctioned Subsidy Amount	Expenditure	RKVY Subsidy Amount
1	Gadchiroli	Chamorshi, Aheri	1231.08	923.31	805.82	729.81
2	Gondia	Gondia, Goregaon, Amgaon, Tiroda and Arjuni Morgaon	1912.76	1434.57	1456.26	1087.22
3	Chandrapur	Pobhurna, Savli, Sindevahi & Korpana	838.34	628.76	568.12	421.91

During year under report remaining 14 APMC proposals are submitted to Government of Maharashtra from 3 district namely Gadchiroli, Bhandara & Chandrapur for sanction under RKVY as below:

Rs. In Lakhs

Sr.	Name of APMC	District	Total Project Cost	Proposed RKVY Subsidy (@ 75%)
1.	Armori	Gadchiroli	506.96	380.22
2.	Gadchiroli	Gadchiroli	500.00	375.00
3.	Tumsar	Bhandara	497.20	372.90
4.	Lakhandur	Bhandara	495.41	371.56
5.	Lakhani	Bhandara	500.68	375.51
6.	Pavani	Bhandara	241.20	180.90
7.	Chimur	Chandrapur	534.81	401.11
8.	Bramhapuri	Chandrapur	503.68	377.76
9.	Varora	Chandrapur	500.00	375.00
10.	Rajura	Chandrapur	296.07	222.05
11.	Gondpimpri	Chandrapur	523.77	392.83
12.	Chandrapur	Chandrapur	523.58	392.68
13.	Mul	Chandrapur	519.46	389.59
14.	Nagbhid	Chandrapur	497.04	372.78
Total			6639.87	4979.89

D) Proposed Terminal Market at Mumbai

The Government land of about 36.75 ha. At. Bapgaon, Tal. Bhivandi, Dist. Thane, is taken in possession and the joint measurement is also completed and the remaining land of about 13.50 ha. is to be handed over by Government to MSAMB. The proposal for the handing over of the land and changing the zone of the same land is sent to the State Government and continuously persuade with concerned Department of State Government.



E) Works related with Civil Engineering carried out by APMCs

- During the reporting year 2013-14, Engineering Department has scrutinized the loan proposals and also carried out the technical scrutiny of the proposals.

a) Loan proposals / Utilization Certificates

(1) Parshivani, Dist. Nagpur, (2) Pombhurna, Dist. Chandrapur, (3) Ramtek, Dist. Nagpur (4) Shindewavi, Dist. Chandrapur, (5) Patoda, Dist. Beed, (6) Warud, Dist. Amravati

b) Technical Scrutiny

1) Ghansawangi, Dist. Jalna, (2) Ralegaon, Dist. Yawatmal,

F) Sanction of various developmental works of the various APMCs under Section 12(1)

- By the order of Government Co-operative Marketing and Textile Department, Government Order No. KPA-0611/P.K. 172/21-S, dated – 5th of September 2011, the power of giving sanction to the proposals of developmental works carried out by APMCs under Section 12(1) has been given to General Manager of MSAMB, Pune. The work is accordingly carried out from December 2011 regularly.

G) Related Civil works of Head Office Building, Pune & Other Work

- The renovation work of Division Office at Nashik work is nearby completed